

## Risk Reporting Form

Issued By: Bashar Hammad  
Project: Al KHALIDIYAH

Position: Project Manager  
Start: 08-Jan-2015

Issuance Date: 17.12.2015  
TCC: 11-Sep-2016 Value: SAR 75,296,483.00

### Type of Risk:

☒ Delay In Completion Impact      ☒ Cost Impact:      ☐ Quality Impact      ☐ Safety

### Entities Involved:

☒ Client      ☐ Subcontractor      ☒ Supplier      ☐ Government Organ

### Risk Back Ground and Description:

ALKHALIDIYAH Project will be delay due to Control, Protection ,SAS and AMI Panels FAT Date(21. Feb. 2016) provided by the Supplier (M/s. SEP) on the other hand as per approved PO and acknowledgment the delivery should be from 11-12-2015 till MAX.11-01-2016 That's mean all activates related with this Major Panels will affected like Installation, Termination and also Testing.

### Risk Impact:

Delay in the project by **70 Days**

Increase in Costs of Project **Overhead**.

Possible Impact on Quality: N/A

Possible Impact on Safety: N/A

### Required Actions:

We need to Push SEP and SEL to Expedite the delivery and provide us solutions for this issue.

### Managers/Departments Earlier Informed:

1-Atef Al-Harbi

2-Abdullah Alsulami

3-----


### Attachments:

1-----

2-----

3-----

Signature

  
Bashar Hammad