

Risk Reporting Form

Issued By : Atif Naveed Position: Planning Engineer Issuance Date: 02-Aug-2015
Project: King Abdul Aziz Uni-4 & Uni-3 Start: 09-Dec-2014 Finish: 08-Aug-2017 Value: 286,999,946.00

Type of Risk:

☒ Delay In Completion ☒ Cost Impact: ☐ Quality Impact ☐ Safety Impact

Entities Involved:

☒ Client ☐ Subcontractor ☒ Supplier ☒ Government Organ

Risk Back Ground and Description:

The optimised scheme voltage secondary ratio (120KV or 115KV) are not finalised by NG. In this regard many meetings were held and letter were sent to NG. Due to this we are unable to freeze our design of 13.8KV Switchgear and Control & Protection. This lead to delay of project and more importantly this will also impact on Rawdah group, which is handling by same personnel in NG.

Risk Impact:

Delay in the project by 90 Days
Increase in Costs of Project By will determined later
Possible Impact on Quality: N/A
Possible Impact on Safety: N/A

Required Actions:

Serious actions should be taken by higher management to resolve this issue.


Managers/Departments Earlier Informed:

1. Atef Saud Al Harbi
2. Muhammad Faraz Kaleem

Attachments:

- 1-----
- 2-----
- 3-----

Signature


02/08/2015