

Risk Reporting Form

Issued By :Engr. Faraz Kaleem

Position: Project Manager

Issuance Date:29-05-2016

Project: King Abdul Aziz University Start:9th Dec. 2014 Finish:8th August 2016 Value:286Million

Type of Risk:

☒ Delay In Completion

☐ Cost Impact:

☐ Quality Impact

☐ Safety Impact

Entities Involved:

☐ Client

☒ Subcontractor

☐ Supplier

☐ Government Organ

Risk Back Ground and Description:

This report is generated to highlight the risk of DELAY in Civil Activities.

1. The civil works are pending due to the lack of funds for UN-4 and UN-3 Project. The delay activities majorly consist of
 1. ASPHALT Roads.
 2. Telecom Shelter, Capacitor Foundation, Boundary Wall and Platform etc. concrete.
 3. Miscellaneous finishing works
 4. Sanitary Items
 5. False Ceiling

Risk Impact:

Delay in the project by: 60 Days

Increase in Costs of Project By _____ NA _____ SAR.

Possible Impact on Quality: _____ NA _____

Possible Impact on Safety: _____ NA _____

Required Actions:

It is requested for management to interfere in this matter to have the budget availability for CIVIL to continue their works.

Managers/Departments Earlier Informed:

1 Engr. Atef Saud Al Harbi

2 _____

3 _____

Attachments:

1 _____

2 _____

3 _____

Signature

