

Risk Reporting Form

Issued By :ENGR. IBRAHIM AMER Position: PROJECT MANAGER _ Issuance Date:22/12/2015
Project: AL-QUZ S/S_ Start: 21/MAY/2014 Finish:20/AUG/2016 Value:97,178,597.00

Type of Risk:

☒ Delay In Completion ☐ Cost Impact: ☐ Quality Impact ☐ Safety Impact

Entities Involved:

☒ Client ☒ Subcontractor ☒ Supplier ☐ Government Organ

Risk Back Ground and Description:

- 1- AC/DC DB Panels as per PO supplier has to complete the delivery on 24.06.2015 but till now not deliver the panels from HAWA and FAT already done on 17.12.2015 without main ACDB Panel and no any information from supplier.

Risk Impact:

Delay in the project by: HAWA 180 Days,

Increase in Costs of Project By: If there is no improvement in project by 30 Dec 2015 then there will be additional cost in the project budget and we may get penalty from NG equal to 10% of contract value.

Possible Impact on Quality: No

Possible Impact on Safety: No

Required Actions:

- Need higher management support to resolve all above issues to avoid any delay in project.


Managers/Departments Earlier Informed:

- 1-----Regional Manager
- 2-----Division Manager
- 3-----Group Commercial Manager
- 4-----Procurement Manager

Attachments:

Mail reference

Signature


27/12/2015