

Risk Reporting Form

Issued By: Engr. Ali Al-zamri Position: Project Manager Issuance Date: Dec. 15, 2015
Project: Al-Aziziah-4 s/s Start: Feb. 24, 2015 Finish: May 29, 2017 Value: 70,594,823

Type of Risk:

☒ Delay In Completion ☐ Cost Impact: ☐ Quality Impact ☐ Safety Impact

Entities Involved:

☒ Client ☐ Subcontractor ☐ Supplier ☐ Government Organ

Risk Back Ground and Description:

— Due to the nature of Hard rocks in Site, It will take more time to demolish and excavate unwanted soil elevations as per planned. Pursuing the process, we face obstacles such as disagreement and interfering from neighboring residents as they are trying to stop and bring police to site. Also shifting debris, we subjected to tenella open road times according to traffic regulations. Aside, it takes more time making permits and legal documents for work approvals.

Risk Impact:

Delay in the project by _____ Days
Increase in Costs of Project By _____ SAR.
Possible Impact on Quality: _____
Possible Impact on Safety: _____

Required Actions:

— Spend all possible methods to finish demolition and excavation works by either electrical, dynamite explosions, and heavy excavators.
— We are trying to push our work for two shift^{per} day.

Managers/Departments Earlier Informed:

1- _____
2- _____
3- _____

Attachments:

1- _____
2- _____
3- _____

Signature

