

Risk Reporting Form

Issued By: Nadeem Akhtar
Project: AL NASEEM

Position: Project Manager
Start: 02-April-2015 Finish: 15-Jun-2017

Issuance Date: 10.12.2015
Value: SAR 79,344,675.00

Type of Risk:

- ☒ Delay In Completion Impact ☐ Cost Impact: ☐ Quality Impact ☐ Safety

Entities Involved:

- ☒ Client ☐ Subcontractor ☐ Supplier ☐ Government Organ

Risk Back Ground and Description:

This project is delayed due to SITE NOT HANDOVER. And it's also affecting the system design activities like GLO, Earthing design and also civil design.

Without civil design we cannot start civil work. It also delays equipment design submittal and approval.

NG didn't provided the remote end data input and protection designs as below;

- Remote end Scheme Protection data is not provided by NG till now.
- Remote end feeder is not designated by NG.
- Remote end s/s connection network diagram is not provided by NG.
- Space for Telecom panels not yet defined by NG.

Risk Impact:

Delay in the project by **180 Days**

Increase in Costs of Project Overhead.

Possible Impact on Quality: N/A

Possible Impact on Safety: N/ A

Required Actions:

We need to discuss with the client and resolve the land issue.


Managers/Departments Earlier Informed:

- 1-----
- 2-----
- 3-----

Attachments:

- 1-----
- 2-----
- 3-----

Signature


Nadeem Akhtar
28.12.15