# **Risk Reporting Form**

Project: Khamis West SS Start: 21/May/2014 Finish: 20/Aug/2015 Value: SAR 131,880,960.00								
Type of Risk:  ☑ Delay In Completion ☐ Cost Impact: ☐ Quality Impact ☐ Safety Impact								
Entities Involved:								
☐ Client ☐ Subcontractor ☐ Supplier ☐ Government Organ								
Risk Back Ground and Description:								
<ol> <li>M/s. ABB took more time during base design stage that they refused to supply DTCB as per SEC standards, but finally accepted to go as per Pre-Qualification of Product after intervention of NG on this subject. Due to this delay our design approval was delayed around two (2) months from planned date.</li> <li>M/s ABB confirmed FAT date as 05-May-16 which is not meeting our contractual TCC date (20-Mar-16).</li> <li>Delivery issue has already highlighted to NG by letters and NG has sent email to supplier to improve delivery but supplier refused as manufacturing period could not be compressed.</li> </ol>								
Risk Impact:  Delay in the project (TCC) by 90 Days Increase in Costs of Project By 10% of contract as we may get penalty from NG Possible Impact on Quality: Possible Impact on Safety:								
Required Actions:								
<ol> <li>FAT shall be done on or before first week of Feb-16 and delivery shall be immediately after FAT completion.</li> </ol>								
Managers/Departments Earlier Informed: 1. Regional Manager 2. Division Manager 3. Commercial Manager								
Attachments:  1. Mails to ABB								
Signature 03 oillo								
Anoma admi)								

## ALGIHAZ CO. LTD.

Contracting, Trading & Tourism Limited Lisbility Co.





Го:	National Grid SA – Southern Operating Area	From:	Algihaz Co. Ltd.
Attn:	Engr. Mohammed Al-Qotami Department Manager, NGSA (South)	Réf#:	AGH/NG/ KW-120
		Date:	24-Dec-2015
Fax:	07 227 1020	Pages:	1 + Attachements

Contract No.: 4400003523

Project Name: Construction of KHAMIS WEST 132/33/13.8kV Substation in Asir

Subject : Delivery of 132kV Dead Tank Circuit Breaker

Dear Sir,

With reference to the above mentioned subject, we would like to bring in to your attention that we have received reply from M/s ABB – USA (manufacturer) that FAT Inspection cannot performed earlier than proposed date (05-May-16) as manufacturing period could not be reduced upon your email dated 10-Dec-15 to manufacturer.

Kindly note that proposed FAT date is not within our contractual TCC date (20-Mar-16), so it will affect our substation energization badly.

So therefore we kindly request to extend your usual support to pressurize the manufacturer to deliver our ordered 132kV DTCB before our TCC date so that we shall commission our substation as per contractual milestone dates.

Thanking you and assuring you of our best of services at all the times.

For Algihaz Co. Ltd

Yours faithfully.

Engr. Majed Al Faira 341121

Regioned Manager - South

TOWN PROUSES SE

Al Gibaz 2 Al Gibaz 2 Al Gibaz 2 Al DEC 2015 (Intgoing Ref:

ېرىدېلامترونى: msin@sigihas.com ; ېرىدېلامترونى:

# Koteswara Rao Puli

From:

Sanjay K. Gupta <sanjay.k.gupta@us.abb.com>

Sent:

21 December 2015 16:40

To:

Abdul Gani Mohamed Ansari; Irshad Ahmed

Cc:

Nasser Alqahtani; Koteswara Rao Puli; Abdullah Binmahmoud; Ali Khalid; Yaser

Alhajahmad

Subject:

RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST-

14/407 PO#15/0498

Dear Abdul,

There is no possibility of any improvement as this is manufacturing processing time which cannot be reduced. There were possible avenues which are missed like timely PO placement, quicker drawing approvals etc. Manufacturing time is not compressible.

Thanks for your understanding.

Regards, Sanjay

From: Abdul Gani Mohamed Ansari [mailto:abdulgani.mohamedansari@algihaz.com]

Sent: Sunday, December 20, 2015 7:56 AM

To: Sanjay K. Gupta <sanjay.k.gupta@us.abb.com>; Irshad Ahmed <irshad.ahmed@sa.abb.com>

Cc: Nasser Alqahtani <nasser.alqahtani@algihaz.com>; Koteswara Rao Puli <koteswara.puli@algihaz.com>; Abdullah Binmahmoud <Abdullah.BinMahmoud@sa.abb.com>; Ali Khalid <Ali.Khalid@sa.abb.com>; Yaser Alhajahmad <Yaser.Alhajahmad@sa.abb.com>

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Dear Mr. Irshad/Mr. Sanjay,

Kindly help us to deliver DTCB in mid of Mar-16 as we are in the position to commission our substation by Apr-16.

Thanks & Regards

Abdul Gani

Project Manager | Khamis West Substation

Algihaz Co. Ltd.

Mobile: +966 559357572

Email: abdulgani.mohamedansari@algihaz.com

Protect the environment. Save trees. Think before you print..

From: Abdul Gani Mohamed Ansari

Sent: Tuesday, December 15, 2015 9:30 PM

To: 'Sanjay K. Gupta'; Irshad Ahmed

Cc: Nasser Alqahtani; Koteswara Rao Puli; Abdullah Binmahmoud; Ali Khalid; Yaser Alhajahmad

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Dear Mr. Sanjay,

As per attached email from NG/SEC, kindly squeeze manufacturing period of DTCB and expedite delivery in mid of Mar-16.

### Abdul Gani Mohamed Ansari

From:

Majed Al Hassan Al Faiya

Sent:

Thursday, December 10, 2015 3:16 PM

To: Subject: Abdul Gani Mohamed Ansari; Nasser Alqahtani

Attachments:

Fwd: Delivery of 132kv Dead Tank Circuit Breaker - Khamis West S/S

Auguments.

image001.png; ATT00001.htm; image003.png; ATT00002.htm; 22701.pdf; ATT00003.htm

Dears

The below is FYI and follow up with ABB to get the FAT date.

Regards,

### Begin forwarded message:

From: "PRPRSMG (Projects Department Manager - South)" <PRPRSMG@ngrid.sa>

Date: December 10, 2015 at 3:10:03 PM GMT+3

To: "essam.bashraheel@sa.abb.com" <essam.bashraheel@sa.abb.com>

Cc: "PRPSPMG (Projects Support Department Manager)" < PRPSPMG@ngrid.sa>, "Saad H. Al umar"

<<u>SHUmar@ngrid.sa</u>>, "<u>majed.alfaiya@algihaz.com</u>" <<u>majed.alfaiya@algihaz.com</u>>
Subject: FW: Delivery of 132kv Dead Tank Circuit Breaker - Khamis West S/S

# Dear Mr. Essam Bashrahil

# Subject: Request to Expedite the Delivery of 132KV Dead Tank Circuit Breaker.

Referring to the above mention subject, please be informed that ABB – USA have to supply of 132KV DTCB for Abha East SS through Al-Gihaz Company for Contract No.: 4400003523.

In this regard, NGrid SA issued approval for base design on 12-Nov-2015. Then, the contractor (Al-Gihaz) followed with ABB-USA to provide the delivery schedule of 132kv DTCB as per our e-mail on 25-Oct-2015 within 24 weeks, but ABB-USA do not responded to all communications form Al-Gihaz.

This 132kv DTCB will be install in Abha East SS, the remote end of Khamis West 132kv SS which is important to NGrid-SA, and planned for commissioning in April 2016.

So, your positive action to confirm the early delivery of 132kv DTCB is expected from your end to meet the Company expectation.

Best Regards.

Hence kindly support us to meet our milestones as per SEC requirement.

Awaiting your earliest response please.

Thanks & Regards

Abdul Gani

Project Manager | Khamis West Substation

Algihaz Co. Ltd.

Mobile: +966 559357572

Email: abdulgani.mohamedansari@algihaz.com

A Protect the environment.. Save trees.. Think before you print..

From: Sanjay K. Gupta [mailto:sanjay.k.gupta@us.abb.com]

Sent: Wednesday, December 09, 2015 6:04 PM

To: Koteswara Rao Puli; Irshad Ahmed

Cc: Nasser Alqahtani; Abdullah Binmahmoud; Ali Khalid; Yaser Alhajahmad; Abdul Gani Mohamed Ansari; Irshad

Ahmed

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Hi Koteswara,

FAT date is tentative and we will be giving firm date only 2 weeks in advance.

Factory address:

ABB Inc. 100 Distribution Circle Mount Pleasant Pennsylvania 15666 USA

Contact person:

Sanjay Gupta

No. of FAT days:

Normally, one day is adequate to finish all routine tests, Max 2 days.

Have you got approved stamped by SEC the ITP copy?

Regards,

Sanjay

From: Koteswara Rao Puli [mailto:koteswara.puli@algihaz.com]

Sent: Wednesday, December 09, 2015 12:41 AM

To: Sanjay K. Gupta < sanjay.k.gupta@us.abb.com >; Irshad Ahmed < irshad.ahmed@sa.abb.com >

Cc: Nasser Alqahtani < nasser.alqahtani@algihaz.com >; Abdullah Binmahmoud

< <u>Abdullah.BinMahmoud@sa.abb.com</u>>; Ali Khalid < <u>Ali.Khalid@sa.abb.com</u>>; Yaser Alhajahmad

< Yaser. Alhajahmad@sa.abb.com >; Abdul Gani Mohamed Ansari < abdulgani.mohamedansari@algihaz.com >

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Dear Mr. Sanjay,

Please provide following FAT details for our further process:

Sr. No.	Description	Details
1	Item to be Inspect	132kV DEAD TANK CIRCUIT BREAKER

2	Date Of Inspection	05-May-2016	
4	Place of Inspection.		
5	Project	Khamis West SS	
7	Factory Contact Person		
8	No. of FAT days		

**Best Regards** 

Koteswara Rao Puli Project Engineer Khamis West Substation

Mobile: +966 559246604 | Short No.: 2311

From: Sanjay K. Gupta [mailto:sanjay.k.gupta@us.abb.com]

Sent: 07 December 2015 01:38

To: Abdul Gani Mohamed Ansari; Irshad Ahmed

Cc: Nasser Alqahtani; Koteswara Rao Puli; Abdul Nasser Husein Hamed; Abdullah Binmahmoud; Ali Khalid; Yaser

Alhajahmad

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Dear Abdul,

Manufacturing cycle cannot be reduced as we cannot materials before scheduled date given. Please refer to delivery time given in your PO.

Regards, Sanjay

From: Abdul Gani Mohamed Ansari [mailto:abdulgani.mohamedansari@algihaz.com]

Sent: Sunday, December 06, 2015 1:00 AM

To: Sanjay K. Gupta <<u>sanjay.k.gupta@us.abb.com</u>>; Irshad Ahmed <<u>irshad.ahmed@sa.abb.com</u>>

Cc: Nasser Alqahtani <nasser.alqahtani@algihaz.com>; Koteswara Rao Puli <koteswara.puli@algihaz.com>; Abdul

Nasser Husein Hamed <a href="mailto:abdelnasser.moawwad@algihaz.com">abdullah Binmahmoud

< Abdullah.BinMahmoud@sa.abb.com >; Ali Khalid < Ali.Khalid@sa.abb.com >; Yaser Alhajahmad

<Yaser.Alhajahmad@sa.abb.com>

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Dear Sanjay,

Kindly expedite manufacturing as we lost more time during design approval stage. Hence treat this order as a special case and we appreciate your usual support to deliver the material in mid of Feb-16.

Thanks & Regards

Abdul Gani

Project Manager | Khamis West Substation

Algihaz Co. Ltd.

Mobile: +966 559357572

Email: abdulgani.mohamedansari@algihaz.com

Protect the environment.. Save trees.. Think before you print..

From: Sanjay K. Gupta [mailto:sanjay.k.qupta@us.abb.com]

**Sent:** Thursday, December 03, 2015 6:50 PM **To:** Abdul Gani Mohamed Ansari; Irshad Ahmed

Cc: Nasser Alqahtani; Koteswara Rao Puli; Abdul Nasser Husein Hamed; Abdullah Binmahmoud; Ali Khalid; Yaser

Alhajahmad

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Hi Abdul,

Sorry for delay in replying as we were checking for breaker scheduling with production.

The breaker will be ready for FAT witness on May 05, 2016.

Regards, Sanjay

From: Abdul Gani Mohamed Ansari [mailto:abdulgani.mohamedansari@algihaz.com]

Sent: Sunday, November 29, 2015 2:43 AM

To: Sanjay K. Gupta < sanjay.k.gupta@us.abb.com >; Irshad Ahmed < irshad.ahmed@sa.abb.com >

Cc: Nasser Alqahtani <nasser.alqahtani@algihaz.com>; Koteswara Rao Puli <koteswara.puli@algihaz.com>; Abdul

Nasser Husein Hamed <a href="mailto:abdelnasser.moawwad@algihaz.com">abdelnasser.moawwad@algihaz.com</a>; Abdullah Binmahmoud

< <u>Abdullah.BinMahmoud@sa.abb.com</u>>; Ali Khalid < <u>Ali.Khalid@sa.abb.com</u>>; Yaser Alhajahmad

< Yaser. Alhajahmad@sa.abb.com >

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Dear Mr. Irshad Ahmed,

As per trailing mails, kindly confirm FAT and delivery schedule of 132kV DTCB.

Thanks & Regards

Abdul Gani

Project Manager | Khamis West Substation

Algihaz Co. Ltd.

Mobile: +966 559357572

Email: abdulgani.mohamedansari@algihaz.com

Protect the environment.. Save trees.. Think before you print..

From: Abdul Gani Mohamed Ansari

Sent: Wednesday, November 25, 2015 8:34 AM

To: 'Sanjay K. Gupta'

Cc: 'Nasser Alqahtani'; Koteswara Rao Puli; 'Abdul Nasser Husein Hamed'; 'Irshad Ahmed'; 'Abdullah Binmahmoud';

'Ali Khalid'; 'Yaser Alhajahmad'

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Dear Mr. Sanjay,

Awaiting delivery schedule and FAT date.

Thanks & Regards

Abdul Gani

Project Manager | Khamis West Substation

Algihaz Co. Ltd.

Mobile: +966 559357572

Email: abdulgani.mohamedansari@algihaz.com

A Protect the environment.. Save trees.. Think before you print..

From: Abdul Gani Mohamed Ansari

Sent: Monday, November 23, 2015 11:26 AM

To: Sanjay K. Gupta

Cc: Nasser Alqahtani; Koteswara Rao Puli; Abdul Nasser Husein Hamed; Irshad Ahmed; Abdullah Binmahmoud; Ali

Khalid; Yaser Alhajahmad

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Dear Mr. Sanjay,

As per trailing mails, awaiting delivery schedule of DTCB.

Thanks & Regards

Abdul Gani

Project Manager | Khamis West Substation

Algihaz Co. Ltd.

Mobile: +966 559357572

Email: abdulgani.mohamedansari@algihaz.com

A Protect the environment.. Save trees.. Think before you print..

From: Koteswara Rao Puli

Sent: Tuesday, November 17, 2015 4:40 PM

To: Sanjay K. Gupta

Cc: Nasser Alqahtani; Abdul Nasser Husein Hamed; Irshad Ahmed; Abdullah Binmahmoud; Ali Khalid; Yaser

Alhajahmad; Abdul Gani Mohamed Ansari

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Dear Mr. Sanjay

Please find our reply in trailing mail with red color, accordingly kindly provide the manufacturing schedule as per attached mail from our **Projects Division Manager**.

Your early response and support will be highly appriciated in this regard.

**Best Regards** 

Koteswara Rao Puli Project Engineer Khamis West Substation

Mobile: +966 559246604 | Short No.: 2311

From: Sanjay K. Gupta [mailto:sanjay.k.gupta@us.abb.com]

**Sent:** 16 November 2015 18:10

To: Koteswara Rao Puli

Cc: Abdul Nasser Husein Hamed; Irshad Ahmed; Abdullah Binmahmoud; Ali Khalid; Yaser Alhajahmad; Abdul Gani

Mohamed Ansari

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Thanks Koteswara.

We did not find compliance statements for -: Noted and attached which is sent by you on 19-10-2015

5) Manufacturer Responsibility Statement

Also 37-TMSS-01 R1 statement used is for old one dated Aug 14, 2015 and latest dated Oct 19,2015 have not been used.(?)

### Koteswara Rao Puli

From:

Nasser Algahtani

Sent:

16 November 2015 19:04

To:

Sanjay K. Gupta

Cc:

Irshad Ahmed; Abdullah Binmahmoud; Ali Khalid; Yaser Alhajahmad; Majed Al Hassan Al Faiya; Abdul Gani Mohamed Ansari; Koteswara Rao Puli; Mogbel Ali Al

Mogbel

Subject:

FW: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST-

14/407 PO#15/0498

**Attachments:** 

FW: Design Approval of 132kv Dead Tank Circuit Breaker Khamis West s/s Al-Gihaz

Importance:

High

### Dear Mr. Sanjay Gupta,

As per trailing mails, please be informed that we already gave you a clearance for proceeding manufacturing of 132kV DTCB. As you aware M/s ABB took more time around 4-5 months and 5-6 months during PO finalization and design approval respectively since Jan-15.

Kindly note our contractual TCC Date (Technical Completion) is on 20-Mar-15 so our client NG is pressurizing us to deliver the material at the earliest for substation energization (attached email).

Hence kindly treat this order as a special case and extend your usual support to complete the manufacturing process ASAP without relating to PO terms.

We appreciate your positive feedback and expecting material delivery in the end of Jan-16 so that our TCC date shall be accomplished.

Thanks & Regards

Nasser Al Qahtani

Projects Division Manager - South Area

Algihaz Holding, EBU

Mobile +966 500185220

Email: nasser.alqahtani@Algihaz.com

From: Koteswara Rao Puli

Sent: Monday, November 16, 2015 10:35 AM

To: Sanjay K. Gupta

Cc: Abdul Nasser Husein Hamed; Irshad Ahmed; Abdullah Binmahmoud; Ali Khalid; Yaser Alhajahmad; Abdul Gani

Mohamed Ansari

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

## Part 2 of 2 [Sign & Stamped Drawings]

**Best Regards** 

Koteswara Rao Puli Project Engineer Khamis West Substation Mobile: +966 559246604 | Short No.: 2311

From: Koteswara Rao Puli Sent: 16 November 2015 10:30

To: 'Sanjay K. Gupta'

Cc: Abdul Nasser Husein Hamed; 'Irshad Ahmed'; 'Abdullah Binmahmoud'; 'Ali Khalid'; 'Yaser Alhajahmad'; Abdul

Gani Mohamed Ansari

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

### Part 1 of 2 [Data Sheet & Compliance Statement]

Dear Mr. Sanjay

Please find attached required datasheets and drawings along with markup drawing to start the manufacturing of DTCB and your compliance for markup drawing.

Thank you for your cooperation.

**Best Regards** 

Koteswara Rao Puli
Project Engineer
Khamis West Substation

Mobile: +966 559246604 | Short No.: 2311

From: Sanjay K. Gupta [mailto:sanjay.k.gupta@us.abb.com]

**Sent:** 13 November 2015 18:19 **To:** Abdul Gani Mohamed Ansari

Cc: Abdul Nasser Husein Hamed; Koteswara Rao Puli; Irshad Ahmed; Abdullah Binmahmoud; Ali Khalid; Yaser

Alhajahmad

Subject: RE: PURCHASE REQUEST FOR DEAD TANK CIRCUIT BREAKER FOR KHAMIS WEST- 14/407 PO#15/0498

Dear Abdul Gani/Irshad,

We commented on this MOM on 10/12/15 but are not sure if same is reflecting as communicated by us after this meeting. Please **send us following 5 documents** as submitted to NG and referred to in the NG E &DD South Letter no. 15-3097-03030:

- 1)37-TMSS-01 R1
- 2) 01 -TMSS-01. R1
- 3) 31-TMSS-06, R0
- 4) PTS 11SN1121
- 5) Manufacturer Responsibility Statement

Further, regarding -

### 4 i), 4 ii) and 5 iii)

Wiring, wire marker and CT wiring, there was no comment/agreement to comply in MOM of 10/7/15. We are not clear how same to be verified as per prequalification of product. To move forward and to have clear understanding between AG and ABB, we propose that we will provide to AG, the Order references where we supplied same breaker types in last 2 years with same wiring/marker/CT wiring and it will be Al-Gihaz's responsibility to get acceptance in case of any punch list point. We will need specific confirmation on this proposal from AG to go ahead with manufacturing in addition to receipt of stamped and signed drawings set with clear manufacturing go