

Date: 08/02/2016

EXTEND PROJECT REQUEST GP-ERP

Project's Contract Information							
GP Contract ID		80-0	30-010) Date: OS/02/201(
Full Project Name:		TATHLEETH SIS 132/33 KX					
Project Completion Status:		Contract Start Date: 05/05/2012 Contract End Date: 04/05/2014 Extend Date to: 12/07/2016 Is there is any commentate about AlGihaz Co. in this project No/ Yes Please specify: Received TCC for the Dueject Capacitor Bank energization delayed by NG.					
Extend Reasons:		HYAC Norks Pending at TATHLEEFH SIS due to deelay from supplied EFCO Capacitus Bank Energization at TATHLEEFH 61s AS buites Submissions				Affirm that all required document/s Is/are attached as the following: Customer Extend Request Budget Dept. Memo President Exception Memo	
Approvals							
Title		Name	Signature	Date R	emarks C	FO	
Project Manager	FARO	DD E QUI		7 08/02/2016			
Area Manager	EN4. N	14SSER 9H TANI	100	08/02/2016			
Head of sector	Engir. N	Tajed AMAi		08/02/20/6		1	
Planning Manager	EAS.	- hazi	Na Company	25/ 2/2016			
Financial Manager	10			M1J 12016			
Business Development	Eng. Bahay Sobalis		Pichuae	- to /3 /20(6		and.	
Central Archive: CAMEETA Dahba		is	- 20/6 /20/6	V	Jal 14/21 2616		
IT Manager				/ /20		Date: / /20	
IT COD Duman	ies CD In	formation					
IT-ERP Dynamics GP Information ERP-GP Project ID Project Name in ERP-GP IT Manager							
	-					Ti Manager	
Distribute Copy to:-	Gene	ral Manager 🕴 Pla	nning Department Intern	al Audit Department Fixed A	s Department	BU Department Expenses & Payables Control Department Warehouses Department	